

LOTO Equipment Re-energization Checklist

NO	CHECKLIST	YES	NO	COMMENTS
1.	Cleared work area of equipment, personnel, and tools			
2.	Removed blocking devices and reconnected mechanical linkages.			
3.	Left safety valves open to prevent pressure buildup.			
4.	Ensured guards and safety controls are in place.			
5.	Warned personnel to stay away of the area.			
6.	Removed all locks and tags from energy control points.			

7.	Verified that the area is clear of all personnel.			
8.	Restarted or re-energized the equipment safely.			
9.	Conducted a functionality check to ensure equipment operates correctly.			
10.	Communicated with all affected employees regarding the re-energization status.			
11.	Documented the completion of the LOTO process.			
12.	Performed a final inspection of the area to ensure safety.			
13.	Checked for any potential hazards before resuming operation.			

14. Reviewed safety protocols with team members before restarting operations.

15. Scheduled a follow-up meeting to discuss any issues during the process.

Further Comments & Action

Large empty rectangular area for further comments and action.